



BROADWAY SIDEWALKS AND BROADWAY MAINTENANCE PROJECTS

CIP # 41606 and #42003

CONSTRUCTION UPDATE #3

April 9, 2024

Hi Everyone!

Construction has begun and these updates will be distributed regularly to keep the community up to date on the status of the projects. Thanks in advance for everyone's understanding and patience during construction.

Current Period

- Construction started on March 20th, 2024, at various locations along Broadway from Mosquito Road to Schnell School Road and will continue with preliminary utility potholing.
- Traffic control measures will be in place to direct vehicles and pedestrians through the work areas, but there may be some minor delays.
- Businesses near the project site and their access will remain open during all stages of construction.

Following Period

- Contractor will continue with utility potholing on Broadway.
- Removal of the retaining wall located across the street from Save Mart to allow for underground utility installations and reconstruction of the retaining wall – Pedestrian detour will be in place for this sidewalk closure
- Underground utility installations at the Broadway and Mosquito Road intersection

Important Information

The HWY 50 eastbound off-ramp at Broadway may be closed from 7am to 3pm starting April 22nd, detour signage and routes will be in place to direct traffic.

Contacts

Dion Carr, Resident Engineer, Dewberry, (916) 276-4721, dcarr@dewberry.com

Melissa McConnell, Interim City Engineer, City of Placerville, (530) 642-5250, mmcconnell@cityofplacerville.org

Please feel free to contact us directly with any questions or concerns.

Thank you!