



BROADWAY SIDEWALKS AND BROADWAY MAINTENANCE PROJECTS

CIP # 41606 and #42003

CONSTRUCTION UPDATE #4

April 19, 2024

Hi Everyone!

Construction has begun and these updates will be distributed regularly to keep the community up to date on the status of the projects. Thanks in advance for everyone's understanding and patience during construction.

Current Period

- Construction has begun and will continue at the retaining wall located across the street from Save Mart to install underground utilities and reconstruct the retaining wall – A pedestrian detour will be in place for this sidewalk closure
- PG&E will begin utility and sidewalk work operations at the intersection of Mosquito Road and Broadway with an estimated complete date of mid-May
- Traffic control measures will be in place to direct vehicles and pedestrians through the work areas, but there may be some minor delays.
- Businesses near the project site and their access will remain open during all stages of construction.

Following Period

- Contractor will start installing water line services near the intersection of Wiltse and Broadway
- Contractor will start installing the new 10-inch water main which starts at the Blairs Lane and Broadway intersection and runs 800 feet east on Broadway
- To help alleviate traffic congestion near the Broadway and Mosquito Road intersection, the Contractor is planning night work operations in this area, at the end of May 2024 to install a new 8-inch water main on Mosquito Road and a new 18-inch sewer on Broadway

Important Information

There may be traffic delays at the HWY 50 eastbound off-ramp at Broadway due to the daytime work operations at the intersection of Mosquito Road and Broadway.

Contacts

Dion Carr, Resident Engineer, Dewberry, (916) 276-4721, dcarr@dewberry.com

Melissa McConnell, Interim City Engineer, City of Placerville, (530) 642-5250, mmcconnell@cityofplacerville.org

Please feel free to contact us directly with any questions or concerns.

Thank you!