

# WESTERN PLACERVILLE INTERCHANGES PHASE 2 PROJECT

CIP # 41828



## CONSTRUCTION UPDATE #20

January 7, 2019

Hi Everyone and Happy New Year!

This is our twentieth update to the community regarding the Western Placerville Interchanges Phase 2 Project. Construction began the first week in February 2018, and these updates will continue to be sent via email to interested parties and posted on the City of Placerville's website to keep the community up-to-date on the status of this project. Thanks in advance for everyone's understanding and patience during construction.

### Previous Period

- Construction signage was placed prior to beginning Stage 2 construction.
- Stage 2 construction began on Wednesday, October 24<sup>th</sup>. The intersection of Ray Lawyer and East Forni Rd remains open. See attachment for details.
- Stage 2 underground utility work began.
- Demolition of existing surfacing on Forni Road between County Jail driveway and Ray Lawyer Drive.
- Mass grading began between County Jail driveway and Ray Lawyer Dr.
- Work on water pollution control measures and adherence to the project SWPPP.

### Current Period

- Progress was slow due to wet weather.
- Stage 2 underground dry utility work to continue with a break in the weather.
- Installation of 12" EID water line (Stage 2) began.
- Erosion and sediment control measures were implemented and maintained in advance of wet weather and as required per the project SWPPP.
- **Businesses near the project site and their access to Forni Road remain open and will continue to remain open during all stages of construction.**

### Following Period

- Construction is currently on hold due to wet weather.
- Erosion and sediment control measures will be implemented and maintained as required per the project SWPPP.
- **Access to the County Jail will be preserved at all times.** See attachments for details.

### Important Information

Stage 1 construction is now complete (except for punch-list work) and Stage 2 began on October 24<sup>th</sup>.

Even though Stage 1 construction is now complete, the El Dorado Trail remains closed between the County Jail Driveway and Ray Lawyer Dr. Pedestrian and bicycle traffic on the El Dorado Trail are not permitted to pass through or around the active construction site. Access to the County Jail (via Placerville Dr and Forni Road) will be maintained at all times. See attachment for details.

Additional traffic control may be necessary outside of construction limits, so keep an eye out for shoulder and/or lane closures outside of the current closure and look for signage showing planned closures and detours.

Please see attached Stage 2 closure limits and dates and plan your travel routes accordingly. Pedestrian and bicycle traffic on the El Dorado Trail are encouraged to use alternate routes.

# WESTERN PLACERVILLE INTERCHANGES PHASE 2 PROJECT

CIP # 41828



Stay tuned and alert for all construction traffic safety signage, **Slow for the Cone Zone!** We want everyone to make it home to their loved ones at the end of the day.

We hope you all had a safe and happy holiday season!

## Contacts

Howard Zabell, Resident Engineer  
Elias Travis, Assistant RE  
Rebecca Neves, City Engineer

Drake Haglan  
R.E.Y. Engineers  
City of Placerville

(916) 363-4210  
(916) 206-7912  
(530) 642-5250

hzabell@drakehaglan.com  
etravis@reyengineers.com  
rneves@cityofplacerville.org

*Pictured: Erosion and Sediment Controls*





# Western Placerville Interchanges Phase 2 Project - CIP #41828

Site Map - Beginning October 24th, 2018



0 300 600 Feet

## NOTE:

\*\*Stage 2 Construction is scheduled to move into the intersection of Forni Road/Ray Lawyer Dr in the spring of 2019. Once this occurs, the intersection will be closed through summer 2019.