

# WESTERN PLACERVILLE INTERCHANGES PHASE 2 PROJECT

CIP # 41828



## CONSTRUCTION UPDATE #22

April 24, 2019

Hi Everyone!

This is our 22<sup>nd</sup> update to the community regarding the Western Placerville Interchanges Phase 2 Project. Construction began 13 months ago- the first week in February 2018. These updates will continue to be sent via email to interested parties and posted on the City of Placerville's website to keep the community up-to-date on the status of this project. Thanks in advance for everyone's understanding and patience during construction.

### Previous Period

- Construction signage was placed prior to beginning Stage 2 construction.
- Stage 2 construction began on Wednesday, October 24<sup>th</sup>. The intersection of Ray Lawyer and East Forni Rd remains open. See attachment for details.
- Work on water pollution control measures and adherence to the project SWPPP.

### Current Period

- No project progress was made during extremely wet weather during this period and damp site conditions.
- Erosion and sediment control measures were implemented and maintained in advance of wet weather and as required per the project SWPPP. Despite multiple storm events that each produced several inches of rain, the site held up well and remained in compliance with SWPPP requirements.
- **Businesses near the project site and their access to Forni Road remain open and will continue to remain open during all stages of construction.**

### Following Period

- **Be advised the intersection of Forni Road and Ray Lawyer Drive will be closed beginning April 29<sup>th</sup>, 2019. The El Dorado Trail will also be closed within the Stage 2 construction limits and there will be no access to Forni Road or Ray Lawyer Drive from the East. See attachments for details.**
- Construction has been on hold due to wet weather. Following site monitoring this week, it has been determined work will resume on April 29<sup>th</sup> (Next Monday).
- Erosion and sediment control measures will continue to be implemented and maintained as necessitated by wet weather, and as required per the project SWPPP.
- **Access to the County Jail will be preserved at all times.** See attachments for details.

### Important Information

Stage 1 construction is now complete (except for punch-list work) and Stage 2 began on October 24<sup>th</sup>, 2018.

Even though Stage 1 construction is now complete, the El Dorado Trail remains closed between the County Jail Driveway and Ray Lawyer Dr. Pedestrian and bicycle traffic on the El Dorado Trail are not permitted to pass through or around the active construction site. Access to the County Jail (via Placerville Dr and Forni Road) will be maintained at all times. See attachment for details.

Additional traffic control may be necessary outside of construction limits, so keep an eye out for shoulder and/or lane closures outside of the current closure and look for signage showing planned closures and detours.

*Thank You for Your Continued Patience!*

# WESTERN PLACERVILLE INTERCHANGES PHASE 2 PROJECT

CIP # 41828



Please see attachments for Stage 2 closure limits and dates and plan your travel routes accordingly. **Note that beginning April 29<sup>th</sup>, 2019, the intersection of Forni Road and Ray Lawyer Drive will be closed. The El Dorado Trail will also be closed within the Stage 2 construction limits and there will be no access to Forni Road or Ray Lawyer Drive from the East.** Pedestrian and bicycle traffic on the El Dorado Trail are encouraged to use alternate routes.

Stay tuned and alert for all construction traffic safety signage, **Slow for the Cone Zone!** We want everyone to make it home to their loved ones at the end of the day.

## Contacts

Howard Zabell, Resident Engineer	Drake Haglan	(916) 363-4210	hzabell@drakehaglan.com
Elias Travis, Assistant RE	R.E.Y. Engineers	(916) 206-7912	etravis@reyengineers.com
Rebecca Neves, City Engineer	City of Placerville	(530) 642-5250	rneves@cityofplacerville.org

*Pictured: New Erosion and Sediment Controls*




*Thank You for Your Continued Patience!*



# Western Placerville Interchanges Phase 2 Project - CIP #41828

Site Map - October 24th, 2018 through March, 2019



## NOTE:

**\*\*Stage 2 Construction** is scheduled to move into the intersection of Forni Road/Ray Lawyer Dr in the spring of 2019. Once this occurs, the intersection will be closed through summer 2019.



# Western Placerville Interchanges Phase 2 Project - CIP #41828

Site Map - Beginning Late April 2019

