



Upper Broadway Bike Lanes and Storm Drain Projects

CIP # 41508 and #42004
Construction Update #4

Release date: June 12, 2020

Hi Everyone!

This is our fourth update to the community regarding the Upper Broadway Bike Lanes and Storm Drain Projects. Construction began the last week of January, and these updates will continue to be sent via email to interested parties and posted on the City of Placerville's website to keep the community up to date on the status of this project. Thanks in advance for everyone's understanding and patience during construction.

Previous Period

- In early May, construction of four different retaining walls began at various locations along the south side of Broadway from Smith Flat Road to Academy Drive. These retaining walls will provide the additional room needed on the South side of Broadway for widening the roadway and providing safe pedestrian access.
- The contractor started and quickly completed three sewer line sag repairs under Broadway, between the Golden Waffle Café parking lot and Smith Flat Road. Removal and replacement of these sewer line sections required full road closures and the use of a temporary sewer line bypass.
- In conjunction with the sewer line repairs the contractor also completed rehabilitation work on three sanitary sewer manholes.
- The City coordinated with public utilities to complete some permanent utility pole relocations required for upcoming work operations.



Retaining Wall at Upper Room

- Traffic control measures will be in place to maintain pedestrian and vehicular access through the work areas, but there may be minor delays.
- **Businesses near the project site and their access will remain open and will continue to remain open during all stages of construction.**



Important Information

[Click Download Document to view remaining project update details.](#)



Upper Broadway Bike Lanes and Storm Drain Projects

Update #3

Release date: June 2, 2020

Current Period

- The contractor started the construction of the last retaining wall on the east end of the project near the Upper Room. This retaining wall will provide the additional room needed on the south side of Broadway for widening the roadway, providing safe pedestrian access and an updated bus stop area.
- The retaining walls which were started in early May, were completed and the roadway fill material was placed as the first step to the roadway widening.
- The contractor started demolition and grading operations for curb/gutter/sidewalk on the south side of Upper Broadway at Academy drive and will be working their way west.
- Traffic control measures will be in place to maintain pedestrian and vehicular access through the work areas, but there may be minor delays.
- **Businesses near the project site and their access will remain open and will continue to remain open during all stages of construction.**

Following Period

- Work operations will continue from east to west on Upper Broadway starting from Academy Drive and consisting of roadway removal, grading and installation of curb/gutter/sidewalk.
- The retaining wall near the Upper Room will be completed and backfilled.
- Slope grading construction will start on the north side of Upper Broadway from Airport Road to Smith Flat Road.



Pouring Retaining Wall Footing

Please expect delays and proceed with caution to ensure the safety of the traveling public and construction crews.

Project Team Contacts

Howard Zabell, Resident Engineer
Dewberry | Drake Haglan
(916) 363-4210
hzabell@dewberry.com

Dion Carr, Assistant RE
Dewberry | Drake Haglan
(916) 276-4721
dcarr@dewberry.com

Rebecca Neves, City Engineer
City of Placerville
(530) 642-5250
rneves@cityofplacerville.org