



UPPER BROADWAY BIKE LANES AND STORM DRAIN PROJECTS

CIP # 41508 and #42004

CONSTRUCTION UPDATE #3

June 1, 2020

Hi Everyone!

This is our third update to the community regarding the Upper Broadway Bike Lanes and Storm Drain Projects. Construction began the last week of January, and these updates will continue to be sent via email to interested parties and posted on the City of Placerville's website to keep the community up to date on the status of this project. Thanks in advance for everyone's understanding and patience during construction.

Previous Period

- Underground storm drain and sewer line work was completed from the Schnell School Road intersection to the Golden Waffle Café parking lot
- Work operations were completed on the South side of Broadway from the Schnell School Road intersection to the Grocery Outlet parking lot – This work included demolition of the existing roadway to make room for the new curb, gutter and sidewalk extension along with a new bus pad
- Concurrent work operations started in mid-April on the North side of the roadway, however, this work has been delayed pending a field assessment related to potential cultural resources.
- Traffic control measures will be in place to keep pedestrian and vehicular access through the work areas, but there may be minor delays and temporary detours.
- **Businesses near the project site and their access will remain open and will continue to remain open during all stages of construction.**

Current Period

- In early May, construction of four different retaining walls began at various locations along the South side of Broadway from Smith Flat Road to Academy Drive. These retaining walls will provide the additional room needed on the South side of Broadway for widening the roadway and providing safe pedestrian access.
- The contractor started and quickly completed three sewer line sag repairs under Broadway, between the Golden Waffle Café parking lot and Smith Flat Road. Removal and replacement of these sewer line sections required full road closures and the use of a temporary sewer line bypass.
- In conjunction with the sewer line repairs the contractor also completed rehabilitation work on three sanitary sewer manholes
- The City coordinated with public utilities to complete some permanent utility pole relocations required for upcoming work operations
- Traffic control measures will be in place to maintain pedestrian and vehicular access through the work areas, but there may be minor delays
- **Businesses near the project site and their access will remain open and will continue to remain open during all stages of construction.**

Following Period

- Work operations will progress from East to West on Upper Broadway starting from Academy Drive and consisting of roadway removal, grading and installation of curb/gutter/sidewalk.

Thank you!



UPPER BROADWAY BIKE LANES AND STORM DRAIN PROJECTS

CIP # 41508 and #42004

- Construction of the retaining wall near the Upper Room
- Starting slope grading on the North side of Upper Broadway from Airport Road to Smith Flat Road
- Traffic control measures will be in place to keep pedestrian and vehicular access through the work areas, but there may be minor delays
- **Businesses near the project site and their access will remain open and will continue to remain open during all stages of construction.**

Important Information

Please see attachment for current work area limits and dates and plan your travel routes accordingly.

Contacts

Howard Zabell, Resident Engineer	Dewberry Drake Haglan	(916) 363-4210	hzabell@dewberry.com
Dion Carr, Assistant RE	Dewberry Drake Haglan	(916) 276-4721	dcarr@dewberry.com
Rebecca Neves, City Engineer	City of Placerville	(530) 642-5250	rneves@cityofplacerville.org

Please feel free to contact us directly with any questions or concerns. Thank you for your continued patience!



Sewer main replacement work as part of the Upper Broadway Bike Lanes Project, funded by Measure H&L!

Thank you!