



City of Placerville

Engineering Department
3101 Center Street, 3rd Floor
Placerville, CA 95667
Phone: (530) 642-5250
Email: engineering@cityofplacerville.org

August 10, 2023

Ms. Xuan Luo, Ph.D., P.E.
Senior Water Resource Control Engineer
Central Valley Regional Water Quality Control Board
NPDES Compliance and Enforcement Unit
11020 Sun Center Drive #200
Rancho Cordova, CA 95670
Email: Xuan.Luo@waterboards.ca.gov

Via Email Only

Subject: 2nd Response to February 9, 2023 SMR Review and NOV for the Hangtown Creek Water Reclamation Facility, City of Placerville, El Dorado County

Dear Ms. Luo:

This is the 2nd/follow-up response to the February 9, 2023 NOV that focused on the violations that occurred around the 350-year storm event which took place on December 31, 2022. The initial violation requested a follow up response by the date of this letter to report on the prior stated action items, as summarized below:

- a. *Steps Discharger will take to investigate and identify sources of stormwater to the sanitary sewer collection system:*

A. Capital Improvement Projects: In our May response, at that time, the current CIP list contained approximately 115 projects. Since that time, the program has now grown to 127 projects following the passage of the City's Fiscal Year 2023/2024 CIP budget. Of this list, over 58% of the projects specifically include a sewer collection or wastewater treatment improvement component. We are also in construction for the Hocking Street Sewer Line Replacement project which will replace a known source of I&I in the City's collection system. That work will be completed by October of 2023.

- i. **Discharger Action Step:** *The City of Placerville will provide the RWQCB with:*
 1. *A current list of CIP projects: **Please see the attached project list. All sewer related project are highlighted green in the far left column.***
 2. *A 5-year CIP delivery plan: **Please see the attached project list.***
 3. *A summary of the recently completed sewer collection system improvement projects as direct-action steps taken by the City to reduce inflow and infiltration into the collection system: **Please see the attached project list in the fiscal year 23/24 column for completed projects and projects currently in construction.***



B. Utility Assessment and Replacement Statement of Procedures: The City has a draft utility assessment statement of procedures (SOP) for all existing and future CIP projects. The draft SOP requires all facilities to be evaluated through CCTV. The SOP also identifies any facilities older than 40 years old will immediately be considered for lining or replacement. This will not just be for the pipes themselves, but inspections of manhole structures as well.

- i. **Discharger Action Step:** *The City of Placerville will provide a copy of the Project Utility Assessment Statement of Procedures for Capital Improvement Projects. – In process.*

C. Privately Owned Sewer Laterals: The City of Placerville contains an extensive network of private sewer connections and laterals that ultimately reach the City's publicly owned sewer collection system. These private systems have been identified as another major source of I&I into the public system. City staff is working on the development of a Private Sewer Lateral Ordinance that will require property owners to video inspect their private sewer services and connecting laterals prior to sale of a property. This will ensure that properties will be assessed for I&I and codifying through ordinance will give the City the ability to enforce.

- i. **Discharger Action Step:** *The City of Placerville will complete the development of the Private Sewer Lateral Ordinance for approval and adoption by the City Council prior to the final report deadline of August 10, 2023. – In process, please see additional information below.*

1. **The City held a community meeting on May 24, 2023 to discuss the draft private sewer later ordinance. Due to workload in the Development Services Department, the ordinance has not yet been adopted, but is scheduled to be presented to the City Council for adoption before November 1, 2023.**

b. *The schedule the Discharger will follow to complete these steps by the submittal date of the final report due August 10, 2023:*

- A. Although not all action items are completed, all action items have significantly progressed. An additional follow up will be made available in November of 2023.

Please feel free to contact me at rneves@cityofplacerville.org or our WRF Chief Plant Operator, Troy Determan at tdeterman@cityofplacerville.org if you have any questions or concerns.

Best Regards,

A handwritten signature in blue ink that reads "Rebecca Neves".

Rebecca Neves, P.E.
City Engineer



City of Placerville, Engineering Department
3101 Center Street, 3rd Floor
Placerville, CA 95667
Email: rmeves@cityofplacerville.org
(530) 642-5250

Attachments:

1. City of Placerville Active CIP List

Cc: Jon Rohrbough, WRC Engineer, NPDES Compliance and Enforcement Unit
M. Cleve Morris, City Manager, City of Placerville
Nick Stone, Public Works Director, City of Placerville
Troy Determan, Chief Plant Operator, City of Placerville
Pierre Rivas, Development Services Director, City of Placerville
Michael Bryan, Robertson-Bryan, Inc.
Cyle Moon, Robertson-Bryan, Inc.

CITY OF PLACERVILLE ACTIVE CIP LIST

Last Updated		8/2/2023								
No.	Project (Listed Alphabetically by Name)	Project Number	Total City Council Appropriated Budget	Current Project Status	23/24	24/25	25/26	26/27	27/28	Beyond
1	Acacia Way Sewer Line Replacement	42332	\$25,000.00	In preliminary design		Environmental Clearance/Design	Design	Construction	Project Close Out	
2	Activated Sludge Pump No. 3 Replacement	42335	\$25,000.00	In preliminary design						
3	Aeration Basin Blower No. 2 Replacement	42230	\$150,000.00	Construction completed 2022, only \$20K, amend project to include ASB 1 and 3, and add the roof too, add a soft start for #1, add lining the pipes	Design					
4	Anaerobic Digester #2 Cleaning	42016	\$67,000.00	Project construction complete and ready for close out.	Project Close Out					
5	Annual Patch Paving and Maintenance - Various Locations	42321	\$225,000.00	Potential funding sources Measure L (140,000) and Gas tax funding (85,000)						
6	Annual Sewer Collection System Maintenance	42331	\$100,000.00	Ongoing project.						
7	Annual Storm Drain Compliance	42212	\$20,000.00	Ongoing project.						
8	Annual Street Sign Replacement-Variou Streets	41921	\$10,000.00	This is an ongoing project, will add more funding each fiscal year.						
9	Annual Striping and Signage Maintenance - Various Locations	42322	\$120,000.00	Ongoing project. Prepare thermoplastic contract for bidding Fall/Winter 2023, construction 2024.	Design, Phase 1 Construction					

CITY OF PLACERVILLE ACTIVE CIP LIST

Last Updated		8/2/2023								
No.	Project (Listed Alphabetically by Name)	Project Number	Total City Council Appropriated Budget	Current Project Status	23/24	24/25	25/26	26/27	27/28	Beyond
10	Annual Water Distribution System Maintenance-Variou Location	42329	\$120,000.00	Ongoing project.						
11	Asphalt Patch Paving-Turner St., Conrad St., Wentworth St., Main St., Sherman St., Grandview St., Anderson Way, James St., Carla St., Baker Rd., Dimity Ln., Wiltse Rd., Elm Ave, and Locust Ave.	42110	\$206,188.00	Ongoing project. Tuner is done, Conrad is done. Dimity is done.		Environmental Clearance & Design	Construction (Unfunded)			
12	Bear Rock Road Rehabilitation	42327	\$125,000.00	Project in final design, bidding fall 2023.	Design and Construction	Project Close Out				
13	Bedford Avenue Utilities and Repaving	42214	\$25,000.00	In preliminary design. 5/18/22: CCTV and Survey by Cory.			Environmental Clearance & Design	Design (Unfunded)	Construction (Unfunded)	
14	Bee Street Maintenance	42313	\$25,000.00	In preliminary design.				Environmental Clearance & Design	Design (Unfunded)	Construction (Unfunded)
15	Belt Filter Press Building Improvements	42233	\$150,000.00	In preliminary design.	Environmental Clearance	Design	Construction			
16	Benham Street Pavement Rehabilitation	42103	\$150,000.00	Project construction complete and ready for close out.	Project Close Out					
17	Broadway Maintenance Project-From Mosquito Road to Schnell School Road	42003	\$155,000.00	Project Bidding Fall 2023, Construction 2024	Construction	Project Close Out				
18	Broadway Sidewalks	41606	\$354,500.00	Bid Opening was 6/20/23, Contract Award 8/8/23.	Construction	Project Close Out				

CITY OF PLACERVILLE ACTIVE CIP LIST

Last Updated		8/2/2023								
No.	Project (Listed Alphabetically by Name)	Project Number	Total City Council Appropriated Budget	Current Project Status	23/24	24/25	25/26	26/27	27/28	Beyond
19	Canal Street Reconstruction	41821	\$25,000.00	Dave wants to close this one out to consolidate with the other Canal projects, Engineering concurs	Project Close Out					
20	Canal Street Phase 1 - Combella to Cougar	42402	\$974,088.00	FY 23/24 CIP Budget	Environmental Clearance			Construction (Unfunded)		
21	Canal Street Phase 1A - Combella Sidewalk Construction Funds	42403	\$885,000.00	FY 23/24 CIP Budget	Environmental Clearance	Design	Construction			
22	Canal Street Phase 2 - Cougar to US 50	42404	\$450,000.00	FY 23/24 CIP Budget	Environmental Clearance			Construction (Unfunded)		
23	Carson Road Sewer Line Replacement	42228	\$25,000.00	In preliminary design.				Environmental Clearance & Design	Design (Unfunded)	Construction (Unfunded)
24	Cedar Ravine Culvert Replacement	42211	\$25,000.00	In preliminary design. Looking at the affects of the Clay Street project for this project.	Environmental Clearance & Design	Design	Construction			
25	Cedar Ravine Road Sewer Line Replacement	41825	\$544,808.00	The City Council approved an agreement with R.E.Y. Engineers, Inc. for preliminary project scoping in the amount of \$95,436 on 08/13/19. Preliminary design underway and RFP development underway.	Environmental Clearance	Environmental Clearance & Design	Design	Construction	Project Close Out	
26	Cedar Ravine Multi-Modal Study	TBD	\$189,353.00	Received the executed agreements from Caltrans on 10/20/22. Need to appropriate the funds and award the contract with Civic Well at the 8/8/23 CC Meeting.	RFP	Report Delivery	Project Close Out			
27	City Facilities and Asset Management Program	42414	\$50,000.00	FY 23/24 CIP Budget	Design	Delivery	Project Close Out			

CITY OF PLACERVILLE ACTIVE CIP LIST

Last Updated		8/2/2023								
No.	Project (Listed Alphabetically by Name)	Project Number	Total City Council Appropriated Budget	Current Project Status	23/24	24/25	25/26	26/27	27/28	Beyond
28	City Facility Backflow Prevention Device Installation Program	40709	\$25,300.00	Ongoing project.		Project Close Out				
29	City Hall Backup Generator Installation	42341	\$260,302.00	In Construction 2023.	<i>In Construction</i>	Project Close Out				
30	Clark Street Utilities and Paving	42218	\$25,000.00	In preliminary design.					Environmental Clearance	Environmental Clearance & Design (Unfunded)
31	Clay Street Bridge & Intersection at Main Street	40617/406171	\$1,575,924.00	Finalizing cultural reports and environmental documents for NEPA and CEQA. PE Funds advanced.	Environmental Clearance & Design	Design	Construction	Project Close Out		
32	Coleman Street Maintenance	42314	\$25,000.00	In preliminary design.		Environmental Clearance & Design	Construction	Project Close Out		
33	Coloma Street Utilities and Repaving	42215	\$25,000.00	In preliminary design.			Environmental Clearance & Design	Construction	Project Close Out	
34	Conrad Court Maintenance	42312	\$25,000.00	In preliminary design.			Environmental Clearance & Design	Construction	Project Close Out	
35	Conrad Street Sewer Line Replacement-Coloma Street to Cottage Street	41916	\$530,129.00	Project construction complete and ready for close out.	<i>Project Close Out</i>					
36	Conrad Street Water Main Replacement	42221	\$25,000.00	In preliminary design.		Environmental Clearance & Design	Construction	Project Close Out		

CITY OF PLACERVILLE ACTIVE CIP LIST

Last Updated		8/2/2023								
No.	Project (Listed Alphabetically by Name)	Project Number	Total City Council Appropriated Budget	Current Project Status	23/24	24/25	25/26	26/27	27/28	Beyond
37	Coon Hollow Road Repaving	42204	\$60,000.00	Project construction complete and ready for close out.	Project Close Out					
38	Corporation Yard Building Improvements & Maintenance	42002	\$60,000.00	Approved project as part of the 2019/2020 Adopted CIP Budget. Project bid walks postponed due to COVID-19. This work will go forward in conjunction with CIP #42202.	Environmental Clearance & Design	Construction	Project Close Out			
39	Corporation Yard Building Improvements & Maintenance	42417	\$129,515.00		Environmental Clearance & Design	Construction	Project Close Out			
40	Corporation Yard Revitalization	42202	\$75,000.00	In preliminary design.	Environmental Clearance & Design	Construction	Project Close Out			
41	Cottage Street Water Main Replacement	42222	\$25,000.00	In preliminary design.				Environmental Clearance & Design	Design	Construction
42	Cribbs Lift Station Maintenance	42011	\$20,000.00	Construction underway, to be completed in 2023.	Complete	Project Close Out				
43	Darlington Avenue Utilities and Paving	42219	\$25,000.00	In preliminary design.			Environmental Clearance & Design	Design	Construction	Project Close Out
44	Debbie Lane Storm Drain Maintenance	42406		FY 23/24 CIP Budget	Environmental Clearance & Design	Construction	Project Close Out			
45	Dimity Lane Repaving	42203	\$75,000.00	Project Complete and ready for close out.	Project Close Out					

CITY OF PLACERVILLE ACTIVE CIP LIST

Last Updated		8/2/2023								
No.	Project (Listed Alphabetically by Name)	Project Number	Total City Council Appropriated Budget	Current Project Status	23/24	24/25	25/26	26/27	27/28	Beyond
46	Effluent Flow Meter Replacement	42101	\$25,000.00	In preliminary design.	Design	Construction	Project Close Out			
47	Forni Road Storm Drain Repair	42345	\$120,000.00	In Construction.	<i>Construction</i>	Project Close Out				
48	Garden Loop Sewer Line Replacement	42225	\$25,000.00	In preliminary design.				Environmental Clearance & Design	Construction	Project Close Out
49	Giovanni Road Sewer Line Replacement	42224	\$25,000.00	Ordering survey to get the necessary easement for the project. We have draft plans.		Environmental Clearance & Design	Construction	Project Close Out		
50	Gravity Belt Thickener Ploy Blend Unit Replacement	42334	\$35,000.00	In preliminary design.		Design	Construction			
51	Hangtown Creek Retaining Wall Repair	42237	\$100,000.00	Project construction complete and ready for close out.	<i>Project Close Out</i>					
52	Highway 50 Corridor Intersection Pedestrian Safety	42247	\$21,500.00	In preliminary design, budget approved at 1/11/22 City Council Meeting CON funding allocation by 3/31/24	Environmental Clearance & Design	Construction	Project Close Out			
53	Hocking Street Culvert Improvements	42316	\$450,000.00	Construction Contract to be Awarded 6/27/23.		Environmental Clearance & Design	Construction			
54	Hocking Street Sewer Line Replacement	42245	\$608,549.00	Construction Contract to be Awarded 6/27/23.	<i>In Construction</i>	Project Close Out				

CITY OF PLACERVILLE ACTIVE CIP LIST

Last Updated		8/2/2023								
No.	Project (Listed Alphabetically by Name)	Project Number	Total City Council Appropriated Budget	Current Project Status	23/24	24/25	25/26	26/27	27/28	Beyond
55	Jacquier Road Paving	42319	\$200,000.00	In preliminary design.	Design	Construction	Project Close Out			
56	Lead Water Service Replacement	42220	\$150,000.00	Ongoing project.					Project Close Out	
57	Lead Water Service Replacement	42330	\$150,000.00	Ongoing project.						Project Close Out
58	Lead Water Service Replacements	42106	\$150,000.00	This is an ongoing project.					Project Close Out	
59	Lead Water Service Replacements	42410	\$150,000.00	On-going Project				Project Close Out		
60	Lewis Street Utilities and Paving	42217	\$25,000.00	Hanging Sewer from Lewis adjacent to failed slope behind Roundtable.					Environmental Clearance	Environmental Clearance & Design (Unfunded)
61	Local Roadway Safety Plan	42248	\$65,000.00	Consultant Contract to be awarded 6/27/23	Design	Report Complete	Project Close Out			
62	Lower Main Street Asphalt Rehabilitation	41910	\$176,852.00	Project construction complete and ready for close out.	Project Close Out					
63	Mallard Lane Maintenance	42325	\$25,000.00	In preliminary design.	Environmental Clearance & Design (Partially Funded)	Design and Construction				

CITY OF PLACERVILLE ACTIVE CIP LIST

Last Updated		8/2/2023								
No.	Project (Listed Alphabetically by Name)	Project Number	Total City Council Appropriated Budget	Current Project Status	23/24	24/25	25/26	26/27	27/28	Beyond
64	Martin Lane Maintenance	42311	\$25,000.00	In preliminary design.					Environmental Clearance	Environmental Clearance & Design (Unfunded)
65	Middletown Road Repaving	42205	\$70,000.00	Project construction complete and ready for close out.	Project Close Out					
66	Miller Way Sewer Line and Waterline Replacement	42223	\$50,000.00	In preliminary design.					Environmental Clearance	Environmental Clearance & Design (Unfunded)
67	Modular Treatment Unit (MTU) No. 1 Servicing and Underdrain Replacement	42107	\$380,000.00	In construction 2023.	Construction	Project Close Out				
68	Modular Treatment Unit (MTU) Servicing	41901	\$188,869.00	Project construction complete and ready for close out.	Project Close Out					
69	Modular Treatment Unit No. 2 Underdrain and Filter Media Replacement	42102	\$275,000.00	Project construction complete and ready for close out.	Project Close Out					
70	Morrene Drive Repaving	42207	\$60,000.00	Project construction complete and ready for close out.	Project Close Out					
71	Mosquito Road Overlay	41820	\$181,223.00	Project construction complete and ready for close out.	Project Close Out					
72	Mosquito Road Sewer Main Replacement	41823	\$23,031.00	Project construction complete and ready for close out.	Project Close Out					

CITY OF PLACERVILLE ACTIVE CIP LIST

Last Updated		8/2/2023								
No.	Project (Listed Alphabetically by Name)	Project Number	Total City Council Appropriated Budget	Current Project Status	23/24	24/25	25/26	26/27	27/28	Beyond
73	Mosquito Road Stabilization-Clay Street to City Limits	41819	\$2,550,000.00	Project construction complete and ready for close out.	Project Close Out					
74	Myrtle Avenue Sewer Line Repair	42010	\$115,000.00	In preliminary design.				Environmental Clearance	Environmental Clearance & Design (Unfunded)	Design (Unfunded)
75	Myrtle Avenue Sewer Main Replacement	42226	\$25,000.00	In preliminary design, combine with the project above?				Environmental Clearance	Environmental Clearance & Design (Unfunded)	Design (Unfunded)
76	Online Utility Payment Software Upgrade	40721	\$25,784.00	Project complete and ready for close out.	Project Close Out					
77	Pierroz Road and Cold Springs Road Storm Drain	42405	\$25,000.00	FY 23/24 CIP Budget			Environmental Clearance	Environmental Clearance & Design (Unfunded)	Design (Unfunded)	Construction (Unfunded)
78	Placerville Drive Bicycle & Pedestrian Facility Improvements	41816	\$3,350,303.00	Project approval and environmental documentation phase is complete. 65% Design is expected at the end of October.	Design & Right of Way	Construction Spring of 2025				
79	Placerville Drive Bridge Widening	41410	\$641,750.00	Project approval and environmental documentation phase is complete. 65% Design is expected at the end of October.	Design & Right of Way	Construction Spring of 2025				
80	Placerville Drive Pedestrian Connectivity Project	42337	\$368,452.00	Design contract awarded 1/24/23.	Design & Right of Way	Construction Spring of 2025				
81	Placerville Drive Storm Drain Repair	42343	\$49,280.00	Project complete and ready for close out.	Project Close Out					

CITY OF PLACERVILLE ACTIVE CIP LIST

Last Updated		8/2/2023								
No.	Project (Listed Alphabetically by Name)	Project Number	Total City Council Appropriated Budget	Current Project Status	23/24	24/25	25/26	26/27	27/28	Beyond
82	Placerville Station II, Phase I	40708	\$1,300,000.00	In construction 2023.	Construction	Project Close Out				
83	Placerville Station II-Waterline Replacement	407082	\$190,000.00	Ongoing project to be delivered concurrently with CIP #40708. Please see CIP #40708 for status update.	Construction	Project Close Out				
84	Pleasant Street Maintenance	42315	\$25,000.00	In preliminary design.			Environmental Clearance	Environmental Clearance & Design (Unfunded)	Design	Construction (Unfunded)
85	Primary Clarifier Sludge Pump Replacement	42412	\$40,000.00			Design and Construction	Project Close Out			
86	Public Parking Rehabilitation	41822	\$40,000.00	Project to be liquidated on 3/14/22, funds to be returned to the Parking District Fund for other projects	Project Close Out					
87	Public Safety Building	42020	\$0.00	Needs Assessment Filed at 11/29/22 Joint Council Fire Board meeting	Environmental Clearance	Environmental Clearance & Design (Unfunded)	Design	Construction (Unfunded)	Construction (Unfunded)	
88	Randolph Creek Sewer Main Replacement	42227	\$25,000.00	In preliminary design.		Environmental Clearance				
89	Reservoir Street Maintenance	42317	\$50,000.00	In preliminary design.			Environmental Clearance	Environmental Clearance & Design	Design (Unfunded)	Construction (Unfunded)
90	Ronald Loop Utilities and Repaving	42216	\$25,000.00	In preliminary design.		Environmental Clearance	Environmental Clearance & Design	Design	Construction	

CITY OF PLACERVILLE ACTIVE CIP LIST

Last Updated		8/2/2023								
No.	Project (Listed Alphabetically by Name)	Project Number	Total City Council Appropriated Budget	Current Project Status	23/24	24/25	25/26	26/27	27/28	Beyond
91	Sacramento Street Maintenance (at Main Street)	42318	\$50,000.00	In preliminary design.						
92	Sacramento Street Waterline	42409	\$25,000.00	FY 2023/2024 Budget		Environmental Clearance	Environmental Clearance & Design	Design		
93	Schnell School Road Overlay	42018	\$200,000.00	Project construction complete and ready for close out.	Project Close Out					
94	Secondary Clarifier No. 1 Mechanism Replacement	42108	\$85,000.00	Project construction complete and ready for close out.	Project Close Out					
95	Secondary Clarifier No. 3 Drive Unit	42235	\$25,000.00	Service Contract Underway	Construction					
96	Secondary Clarifier No. 1 Protective Coating	42413	\$130,000.00	Project out to bid late summer/early fall 2023.	Design and Construction					
97	Secondary Scum Pumps Replacement	42232	\$25,000.00	Soliciting specialty bids.		Design	Construction	Project Close Out		
98	Sewer and Water Rate Study	42236	\$50,000.00	Ongoing project.	Presentation	Project Close Out				
99	Sewer Line Relocation-Clay Street to Locust Street	41202	\$620,000.00	The City Council approved a \$186,335 design agreement with Drake Haglan and Associates on 07/09/19 for a feasibility study and final design. The feasibility study is complete and design is underway.	Environmental Clearance & Design	Design	Construction (Unfunded)			

CITY OF PLACERVILLE ACTIVE CIP LIST

Last Updated		8/2/2023								
No.	Project (Listed Alphabetically by Name)	Project Number	Total City Council Appropriated Budget	Current Project Status	23/24	24/25	25/26	26/27	27/28	Beyond
100	Sheridan Street Paving	42324	\$85,000.00	Construction 2024	Environmental Clearance & Design	Construction				
101	Sherman Street Repaving	42208	\$50,000.00	Construction 2024	Environmental Clearance & Design	Construction				
102	Smith Flat Road Storm Drain and Paving	42213	\$600,000.00	In design, construction 2024, consolidate with project above.	Environmental Clearance & Design	Design	Construction (Unfunded)			
103	Spring Street and Pleasant Street Intersection Safety	41926	\$19,000.00	Project deleted and defunded, closed out.	Project Close Out					
104	Spring Street Pavement Repair-From Coloma Road to Bedford Avenue	41907	\$1,285,000.00	Project construction complete and ready for close out.	Project Close Out					
105	Spring Street Storm Drain Repair	42342	\$310,000.00	Project construction complete and ready for close out.	Project Close Out					
106	Storm Drain Replacement-Intersection of Broadway and Schnell School Road	42004	\$400,000.00	Project construction complete and ready for close out.	Project Close Out					
107	Storm Drain Replacement-Upper Broadway and Point View Drive	42320	\$150,000.00	In preliminary design.	Environmental Clearance	Environmental Clearance & Design	Design	Construction (Unfunded)		
108	Thompson Way Repaving	42206	\$150,000.00	Construction 2024	Environmental Clearance & Design	Construction				

CITY OF PLACERVILLE ACTIVE CIP LIST

Last Updated		8/2/2023								
No.	Project (Listed Alphabetically by Name)	Project Number	Total City Council Appropriated Budget	Current Project Status	23/24	24/25	25/26	26/27	27/28	Beyond
109	Turbidity Meter Replacement	42231	\$25,000.00	Project complete and ready for close out.	Project Close Out					
110	Upper Broadway Bike Lanes-Schnell School to Point View Drive (includes sewer and roadway work as part of the contract)	41508	\$7,035,079.00	Project construction complete, Mitigation and Closeout in Progress	Project Close Out					
111	Upper Main Street Maintenance	42323	\$125,000.00	Construction 2024	Environmental Clearance & Design	Construction				
112	US 50 Corridor Action Plan-Trip to Green Pilot	42209	\$25,000.00	Completed, Fall of 2022, final report completed April of 2023. Seeking funding for Permanent Trip to Green Alternative	Environmental Clearance	Environmental Clearance & Design	Design	Construction (Unfunded)	Construction (Unfunded)	
113	US 50 WB Aux. Lane/Permanent Traffic Operational Improvements	42210	\$25,000.00	Ongoing project.	Environmental Clearance	Environmental Clearance & Design	Design	Construction (Unfunded)	Construction (Unfunded)	
114	Washington Street Maintenance	42326	\$25,000.00	In preliminary design.	Environmental Clearance & Design	Design	Construction			
115	Waste Gas Flare Control System	42234	\$25,000.00	Soliciting specialty bids, Construction 2024.	Design	Construction				
116	Water Meter Radio Points Installation	42411	\$10,440.00	On-going Project						
117	Water & Wastewater Capital Improvement Charge Study	41917	\$23,000.00	A professional services agreement with Bartles Wells Associates was approved on 09/11/18. This is an ongoing project.	Presentation	Project Close Out				
118	Water Reclamation Facility Digester No. 1 Servicing	42109	\$70,000.00	Construction 2024	Design	Construction				
119	Water Reclamation Facility Driveway Paving	42333	\$60,000.00	Construction Fall 2023	Design and Construction					
120	Water Reclamation Facility Primary Sludge Pump	TBD	\$40,000.00	FY 2023/2024 Budget	Project Close Out					

CITY OF PLACERVILLE ACTIVE CIP LIST

Last Updated		8/2/2023								
No.	Project (Listed Alphabetically by Name)	Project Number	Total City Council Appropriated Budget	Current Project Status	23/24	24/25	25/26	26/27	27/28	Beyond
121	Water Reclamation Facility Pressure Filter Replacement	42008	\$60,000.00	Project construction complete and ready for close out.	Project Close Out					
122	Water Reclamation Facility PV Solar	42246	\$3,970,420.00	In Final Design. Project fully funded by State Revolving Funds (SRF) Grant.	Design and Construction					
123	Water Valve Replacement	42007	\$75,000.00	Ongoing project.	Project Close Out					
124	Western Placerville Interchange, Phase 2	41828	\$11,951,228.00	Project complete! Right of Way exchange with the State complete, and mitigation underway.	Project Close Out					
125	Western Placerville Interchange, Phase 2.2 Eastbound Onramp	41918	\$3,925,457.00	Project construction complete, Closeout in Progress	Project Close Out					
126	Wiltse Road Storm Drain	42407	\$200,000.00	Project will be delivered with the Broadway Maintenance Project.	Design and Construction					
127	Winesap Circle Slurry Seal	42104	\$20,000.00	Project construction complete and ready for close out.	Project Close Out					
Capital Improvement Program Budget Total \$52,757,324.00										